



**DURHAM CATHOLIC
DISTRICT SCHOOL BOARD**
Learning and Living in Faith

Capital Renewal Projects - 2025-26

School Name	Project Description	Start Date	Completion Date or Anticipated Date for completion	Percent completion
St. Andre Bessette C.S.	LifeSkill room renovation	Aug-25	Oct-25	100%
Archbishop Denis O'Connor C.S.S.	Upgrading fire alarm	Sep-25	Aug-26	20%
Sir Albert Love C.S.	Upgrading fire alarm	Sep-25	Aug-26	20%
St. Christopher C.S.	Upgrading fire alarm	Sep-25	Aug-26	20%
St. Francis de Sales C.S.	Upgrading fire alarm	Sep-25	Aug-26	20%
St. Hedwig C.S.	Upgrading fire alarm	Sep-25	Aug-26	20%
St. Isaac Jogues C.S.	Upgrading fire alarm	Sep-25	Aug-26	20%
St. Wilfrid C.S.	Upgrading fire alarm	Sep-25	Aug-26	20%
St. Theresa C.S.	Adding a Universal washroom	Dec-25	Aug-26	20%
St. James C.S.	Adding a Universal washroom	Dec-25	Aug-26	20%
St. John the Evangelist C.S.	Adding a Universal washroom	Dec-25	Aug-26	20%
Good Shepherd C.S.	Gym floor replacement from Vinyl tile	Jan-26	Aug-26	20%
St. Paul C.S.	Gym floor replacement from Vinyl tile	Jan-26	Aug-26	20%
St. Leo C.S.	Gym floor replacement from Vinyl tile	Jan-26	Aug-26	20%
St. Matthew The Evangelist C.S.	Gym floor replacement from Vinyl tile	Jan-26	Aug-26	20%
System	Outdoor Lighting Upgrade (8 Schools)	Jan-26	Aug-26	10%
Archbishop Denis O'Connor C.S.S.	HVAC Replacement	Oct-25	Aug-27	5%

Capital Renewal Projects - 2025-26

School Name	Project Description	Start Date	Completion Date or Anticipated Date for completion	Percent completion
St. Joseph C.S. (Uxbridge)	BAS Upgrade and Valve Replacement	Jan-26	Aug-26	5%
St. Hedwig C.S.	Add Mechanical Ventilation	Jan-26	Aug-26	5%
St. John the Evangelist C.S.	Add Mechanical Ventilation -Design	Jan-26	Aug-26	0%
St. John the Evangelist C.S.	Electrical System upgrade -Design	Jan-26	Aug-26	0%
St. Thomas Aquinas C.S.	Add Mechanical Ventilation	Jan-26	Aug-26	5%
Msgr. J. Pereyma C.S.S.	BAS Upgrade	Jan-26	Aug-26	5%
St. Catherine of Siena C.S.	Boiler replacement (glycol)	Feb-26	Aug-26	5%
Notre Dame C.S.S.	Chiller replacement	Jan-26	Aug-26	50%
St. Francis de Sales C.S.	Entire Roof Replacement	Jan-26	Aug-26	25%
St. Jude C.S.	Entire Roof Replacement	Jan-26	Aug-26	25%
St. Hedwig C.S.	Gym Roof Replacement	Jan-26	Aug-26	5%
St. Hedwig C.S.	Kindergarden playground upgrade	Jan-26	Aug-26	20%
St. Patrick C.S.	Fence replacement	Jan-26	Jun-26	15%
Archbishop Denis O'Connor C.S.S.	Track improvement	Mar-26	Aug-26	0%
St. Elizabeth Seton C.S.	ChildCare area curb/interlock replacement	Mar-26	Aug-26	0%
System	Catch basin replacement	Jan-26	Apr-26	5%



Capital Renewal Projects- 2024-25

School Name	Project Description	Start Date	Completion Date or Anticipated Date for completion	Percent completion
St. Monica C.S.	Library floor replacement	Mar-25	Mar-25	100%
St. Luke the Evangelist C.S.	Library floor & office area replacement	Mar-25	Mar-25	100%
Notre Dame C.S.S.	Tech Workshop upgrade- Electrical	Jan-25	Dec-25	100%
All Saints C.S.S.	Tech Workshop upgrade - Electrical	Jan-25	Sep-25	100%
St. Luke the Evangelist C.S.	Boiler Replacement/VFD installation/CUH Integration	Jan-25	Sep-25	100%
St. Theresa C.S.	Gym and office RTU replacement	Nov-24	Aug-25	100%
Notre Dame C.S.S.	Boiler replacement	Sep-25	Oct-25	100%
Father Leo J. Austin C.S.S.	Chiller room exhaust fan replacement	Dec-24	Mar-25	100%
Notre Dame C.S.S.	Chiller replacement	Dec-24	May-26	50%
St. Catherine of Siena C.S.	Roof restoration	Feb-25	Aug-25	100%
St. Bernard C.S.	Roof Replacement	Feb-25	Aug-25	100%
St. Paul C.S.	Roof Replacement	Feb-25	Aug-25	100%
Good Shepherd C.S.	Kindergarten Replacment and fire route alterations	Feb-25	Oct-25	90%
St. Luke the Evangelist C.S.	Kindergarten play area replacement	Feb-25	Oct-25	90%
St. Leo C.S.	Concerte replacement	Feb-25	Aug-25	100%

Capital Renewal Projects- 2024-25

School Name	Project Description	Start Date	Completion Date or Anticipated Date for completion	Percent completion
St. Teresa of Calcutta C.S.	Asphalt and Curb replacement	Feb-25	Aug-25	100%
Sir Albert Love C.S.	Asphalt and Curb replacement	Feb-25	Aug-25	100%
St. Thomas Aquinas C.S.	Asphalt and Curb replacement	Feb-25	Aug-25	100%
Msgr. J. Pereyma C.S.S.	Concrete for accessibility	Feb-25	Aug-25	100%
St. Mark the Evangelist C.S.	Concrete replacement	Feb-25	Aug-25	100%
St. Jude C.S.	Concrete replacement	Feb-25	Aug-25	100%
St. Wilfrid C.S.	Mollock garbage replacement	Feb-25	Aug-25	100%
St. Joseph C.S. (Oshawa)	Extension of Fence	Jan-25	Aug-25	100%
St. Hedwig C.S.	Extension of Fence	Jan-25	Aug-25	100%